


State-Lead Cleanup Program (SLCP) Progress and Funding Status

October 22, 2026




*On Hold = DEP has placed sites (including former Drycleaning Solvent Cleanup Program sites) that have concentrations of per- and polyfluoroalkyl substances (PFAS) on hold

**RPA = Responsible Party Analysis is being completed by District offices

Closed Sites

October 22, 2026

Total Closed to Date: 46



Closure Method	Closures	% of Total
No Remedy Required (NRR)	9	20%
Monitoring Only (MON)	1	2%
Remedial Action (RA)	36	78%

Removal Sites

October 22, 2026

Barker Chemical Co.		Fairfax North	
Total No. of Properties	74	Total No. of Properties	46
Properties Remediated	28	Properties Remediated	35
No Action Required	3	No Action Required	3
Percent Completed	42%	Percent Completed	83%

State-Lead Funding Available and Tasked (FY27)

October 22, 2026

Quarter 1	Available for Tasking	Encumbered in Contracts	Unencumbered
	\$16,737,039.53	\$9,962,934.97	\$6,774,104.56
	Funding Tasked	\$556,801.42	

*includes carry-over from prior fiscal years


Quarter 2 (Pending)	Available for Tasking	Encumbered in Contracts	Unencumbered
	\$15,362,603.78	\$10,724,310.65	\$4,638,293.13
	Funding Tasked	TBD	

Quarter 3 (Pending)	Available for Tasking	Encumbered in Contracts	Unencumbered
	TBD	TBD	TBD
	Funding Tasked	TBD	

Quarter 4 (Pending)	Available for Tasking	Encumbered in Contracts	Unencumbered
	TBD	TBD	TBD
	Funding Tasked	TBD	


State-Lead Tasking Activity by Program (FY27)

October 22, 2026



State-Lead Tasking Activity by Phase (FY27)

October 22, 2026



*includes property management, DOH well survey, offsite notices, critical response