

TIMELINE OF ACTIVITIES

Indian River State College Fire Academy

DATE	ACTIONS	Program or Agency Involved	NOTES
3/15/19	Contact Indian River State College (IRSC) to explain situation and arrange time to meet on site.	DEP	To inform of the ongoing assessment effort, coordinate site access and answer questions.
5/6/19	Site walkthrough with Fire Science Department Director.	DEP	Walk through to identify main area of historical AFFF use and other likely areas to sample.
6/3/19	Preliminary site assessment is scheduled.	DEP	Anticipate collection of groundwater, soil, sediment and surface water samples.
6/5/19	SIS and State Contractor completed site assessment activities.	DEP and Contractor	Samples collected for soil, groundwater, sediment, surface water, and product.
7/16/19	Certified analytical results received from the DEP Central Laboratory.	DEP Central Laboratory	Groundwater sample results were reported at concentrations above the Health Advisory Level (HAL). Soil results exceeded their respective screening criteria.

7/17/19	Results Shared with Department of Health (DOH).		DOH has been directed to develop and implement a community sampling plan.
8/22/19	DEP Central Laboratory certified DOH private supply well results	DOH	DWASTEWELL-2019-08-02-01. Twenty supply well results. One result was above the HAL for perfluorooctanoate acid (PFOA) and perfluorooctane sulfonate (PFOS).
8/22/19	DOH releases sample results from initial community sample event.		Of the twenty private wells sampled, one result was above the HAL for PFOA+PFOS. This sample was collected near the former IRSC training facility location.
9/6/19	DEP received Preliminary Contamination Assessment Report (PCAR) from State contractor.	DEP, State Contractor	
01/08/20	DOH releases additional sample results from community sample event.	DOH	Four additional wells were found to have PFOA+PFOAS results above the HAL. These wells are in proximity to the former IRSC training facility.
1/14/2020	Site assessment is scheduled.	DEP	Anticipate collection of groundwater, soil, sediment, and surface water samples.

2/13/2020	DOH releases additional sample results from community sample event.	DOH	One additional well was found to have PFOA+PFOS results above the HAL. This is in proximity to the current and former IRSC training facilities.
2/14/2020	SIS and State Contractor completed soil, surface water, & sediment sampling activities, as well as installation of upper surficial aquifer groundwater monitoring wells.	DEP, State Contractor	
2/17/2020	DEP received Soil & Upper Surficial Aquifer Groundwater Trip Report from contractor	DEP, State Contractor	
3/5/2020	<p>SIS and State Contractor completed upper surficial aquifer groundwater sampling and lower surficial groundwater monitoring well installation activities.</p> <p>DEP received Monitoring Well Installation & Lower Surficial Aquifer Groundwater Trip Report</p>	DEP, State Contractor	

3/10/2020	SIS and State Contractor completed lower surficial groundwater assessment activities	DEP, State Contractor	
3/11/2020	Certified analytical results received from the DEP Central Laboratory. DEP Received Groundwater Sampling & Monitoring Well Survey Trip Report.	DEP Central Laboratory DEP, State Contractor	Soil Investigation Derived Waste (IDW): No Soil Cleanup Target Level (SCTL) exceedances for PFOA+PFOS
3/31/2020	Certified analytical results received from the DEP Central Laboratory.	DEP Central Laboratory	Multiple Surface Water samples & IDW samples of groundwater during well installation had PFOA+PFOS results above the Groundwater Cleanup Target Level (GCTL). Multiple soil & sediment samples had SCTL exceedances for PFOA+PFOS
4/3/2020	Certified analytical results received from the DEP Central Laboratory.	DEP Central Laboratory	Eleven of twelve upper surficial aquifer groundwater wells had PFOA+PFOS GCTL exceedances. Lower surficial aquifer had PFOA+PFOS GCTL exceedances in three of seven wells.

4/10/2020	DOH releases additional sample results from community sample event	DOH	Twelve wells had results exceeding the HAL for PFOA+PFOS. Most of these wells are in proximity to the former IRSC training facility.
4/16/2020	Certified analytical results received from the DEP Central Laboratory. DEP received the Monitoring Well Installation & Lower Surficial Aquifer Groundwater Trip Report.	DEP Central Laboratory DEP, State Contractor	Final soil results showed another SCTL exceedance for PFOA+PFOS in 2-4' interval.
5/7/2020	DEP received the IDW Trip Report.	DEP, State Contractor	
5/13/2020	DEP executed Change Order for assessment cost reduction.	DEP, State Contractor	
5/15/2020	DEP received the first draft of the Site Assessment Report (SAR).	DEP, State Contractor	

5/22/2020	DEP received proposed sampling plan for next phase of assessment from State Contractor.	DEP, State Contractor	Additional sampling for soil, sediment, surface water, and DPT groundwater sampling, as well as additional groundwater monitoring well installation and sampling were proposed. Gauges along Five Mile Creek were proposed to better understand groundwater-surface water interaction.
6/3/2020	DEP sent approval of proposed sampling plan and requested proposal for next phase.	DEP, State Contractor	
6/4/2020	DEP sent approval of SAR pending minor revisions.	DEP, State Contractor	
6/9/2020	DEP received final SAR.	DEP, State Contractor	