

# TIMELINE OF ACTIVITIES

## Palm Beach County Fire Rescue

DATE	ACTIONS	Program or Agency Involved	NOTES
6/17/19	Initial request by DEP to access property. Site access granted. Preliminary Site Assessment (PSA) scheduled for the week of 7/15/19.	DEP	DEP secured site access from Division Chief of Training. DEP Site Number: ERIC_7412.
7/1/19	Site access denied by Palm Beach County attorneys. Begin work to modify existing agreement to suit their needs.	DEP, Palm Beach County	
7/26/19	New site access form delivered from Palm Beach County attorneys. Forwarded to FDEP Office of General Counsel (OGC).	DEP, Palm Beach County	Sent to OGC.
7/30/19	Modified form approved by the OGC for use. Signed and emailed to Palm Beach county attorney.	DEP	Awaiting signed access agreement.
8/15/19	Preliminary site assessment (PSA) performed.	DEP, DEP State Contractor	Soil samples were collected from two intervals (0-1' and 1-2' below land surface) at fourteen boring locations, four sediment samples were collected, one surface water sample was collected, and a groundwater sample collected from a temporary screen point location.
8/19/19	Trip report received from State Contractor and distributed to all parties.	DEP, Palm Beach County	

<b>9/13/19</b>	The DEP Central Laboratory released certified laboratory report Event SIS-2019-08-16-01.	DEP Central Laboratory	The concentrations of perfluorooctanoate acid (PFOA) and perfluorooctane sulfonate (PFOS) in groundwater collected from a temporary screen point were above the Health Advisory Level (HAL). The concentrations of PFOA and PFOS in soil were above the provisional cleanup target levels.
<b>9/13/19</b>		DEP, DOH, Palm Beach County Fire Rescue	Staff personnel were notified of the laboratory results. DOH will develop a plan to sample nearby private potable wells.
<b>9/24/19</b>	Preliminary contamination assessment report received from State Contractor and distributed to all parties.	DEP, Palm Beach County	
<b>2/8/20</b>	Preliminary site assessment (PSA) performed. Trip report	DEP, DEP State Contractor	Completed 23 hand-augered soil borings to 5' bls or water table. Discrete soil samples collected. Eight upper surficial monitoring wells installed.
<b>2/27/20</b>	Work plan submitted by contractor.	DEP State Contractor	Work plan includes: 4 new wells installed for vertical delineation.
<b>3/2/20</b>	Work plan submitted by contractor.	DEP State Contractor	Work plan includes: 5 new wells installed for vertical delineation.
<b>3/5/20</b>	Trip Report submitted by contractor.	Work plan submitted by contractor.	Five new wells sampled and surveyed.

<b>4/13/20</b>	Work plan submitted by contractor.	DEP, DEP State Contractor	Seven new monitoring wells, DPT groundwater sampling and soil sampling from new locations.
<b>4/16/20</b>	Trip report from contractor.	DEP, DEP State Contractor	IDW pick-up and trip report submitted.
<b>6/8/20</b>	Preliminary Site Assessment	DEP State Contractor	140 soil samples, 70 water samples, including IDW samples.
<b>08/11/22</b>		DEP	Based on the passage of HB 1475, the DEP Southeast District office sent an email extending an offer from DEP to continue assessment activities for PFAS with the goal of determining the extent of contamination originating from the fire training facility.
<b>12/19/22</b>		DEP, Palm Beach County	Palm Beach County declined DEP's offer of assistance and prefers to continue conducting PFAS-related activities internally.