

TIMELINE OF ACTIVITIES

Citrus County Fire Training Facility

DATE	ACTIONS	Program or Agency Involved	NOTES
1/18/19	Facility and Local Government Outreach	DEP	To inform of the ongoing assessment effort, coordinate site access and answer questions. DEP Site Number: ERIC_7394.
1/23/19	Site Visit and Sample Collection at Citrus County Sheriff's Department Training Facility	DEP	Water and soil samples collected. Lab results expected to take approximately 2 - 3 weeks
2/14/2019	Certified Citrus County Sampling Results Received	DEP	Based on the results of this initial sampling, onsite groundwater and surface water contamination by perfluorooctanoic acid (PFOA) and perfluorooctanesulfonic acid (PFOS) has been detected above the EPA Health Advisory Level (HAL), as well as soil contamination above DEP's provisional soil cleanup target levels. DEP will work with Citrus County on the completion of the assessment and development of a cleanup plan to remove or contain the contamination to prevent

			environmental impact and human exposure.
2/14/19	Results Shared with Citrus County and DOH.	DEP	DOH has been directed to develop and implement a community sampling plan. Citrus County will notify their employees and trainees of the results.
2/22/19	Letter provided to Citrus County.	DEP	DEP provided a letter to Citrus County indicating that they may be responsible for further assessment and remediation.
3/13/19	DOH reported results for potable well sampling around the Citrus County site. There were no HAL exceedances.	DOH	DOH completed potable well sampling. DWASTEWELL-2019-02-20-01 DWASTEWELL-2019-02-21-01 DWASTEWELL-2019-05-29-02 DWASTEWELL-2019-07-26-03 Twenty-five private supply wells were sampled. There were no HAL exceedances.
11/15/22	Signed access letter received from Citrus County	DEP, Citrus County	DEP will assume responsibility for the training facility's assessment.
11/30/2022	Supplemental site assessment report received	State Contractor	Report details previous assessment work performed by County consultant (APTIM) who will continue as the State contractor.

2/2/2023	Conceptual workplan developed for future assessment efforts which includes additional soil, sediment, surface and ground water sampling.	State Contractor, DEP	State contractor will begin to develop cost proposal for workplan.
11/3/2023	Finalized workplan submitted	State Contractor, DEP	Field activities to commence in December 2023.
1/5/2024	Surface water, sediment and hand auger trip report received.	State Contractor, DEP	Hand collected environmental samples have been submitted to the Central Laboratory for analyses. Deep soil sample collection using a DPT rig to commence in February 2024.