

TIMELINE OF ACTIVITIES

Miami-Dade College Fire Academy

DATE	ACTIONS	Program or Agency Involved	NOTES
8/02/19	Contacted fire chief regarding acquiring site access.	DEP, Miami-Dade College	To request site access and answer questions. DEP Site Number: ERIC_7421
9/18/19	Received information that assessment has already been performed at the facility.	DEP, Miami-Dade College	
10/03/19	Results provided by the College's consultants indicate that all seven monitoring well locations exceed the provisional PFOA+PFOS GCTL, which means additional sampling is needed. Soil samples collected at the monitoring well locations from 0-0.5' and 0.5-2' did not exceed Residential or Commercial/Industrial SCTLs, however, there were exceedances of the Leachability SCTL in multiple samples.	DEP, Miami-Dade College, DOH	DOH notified to conduct private well sampling and necessary notifications.

<p>2/5/20</p>	<p>Five additional monitoring wells were installed by College's consultants in December 2019. Results have confirmed exceedances of PFOA+PFOS GCTL in some areas, meaning continued assessment is warranted. Consultant is conducting additional on-site sampling soon. Miami-Dade DERM will be sampling on-site irrigation wells for PFAS-related compounds in upcoming weeks.</p>	<p>DEP, Miami-Dade College, DOH, DERM</p>	<p>DOH actively canvassing nearby area for private supply wells. DEP will take lead role in further PFAS-related work in upcoming months.</p>
<p>7/08/21</p>	<p>Work Plan submitted by State Contractor</p>	<p>State Contactor, DEP</p>	<p>Site assessment activities including the collection of soil and sediment samples to commence the week of August 30th, 2021.</p>
<p>08/30/21</p>	<p>State Contractor collected soil, sediment and surface water samples from site</p>	<p>State Contractor, Miami-Dade College</p>	<p>State Contractor collected samples from four areas of concern (AOC) outlined in the Work Plan</p>
<p>10/06/21</p>	<p>DEP Laboratory released certified results from 08/30/21 soil, sediment and surface water sampling</p>	<p>DEP Laboratory</p>	

10/11/21	State Contractor installed shallow monitor wells and collected screen-points from site using DPT rig	State Contractor, Miami-Dade College	State Contractor collected samples from four areas of concern (AOC) outlined in the Work Plan