

TIMELINE OF ACTIVITIES

Palm Beach State College

DATE	ACTIONS	Program or Agency Involved	NOTES
6/17/19	Initial request by DEP to access property. Site access granted. Preliminary Site Assessment (PSA) scheduled for the week of 7/15/19.	DEP	DEP secured site access from Division Chief of Training.
6/19/19	Discussions with staff pinpoint aqueous film forming foam (AFFF) application areas.	DEP, Palm Beach State College Staff	Preliminary Site Assessment (PSA) designed to focus on AFFF usage areas.
8/14/19	PSA performed.	DEP, DEP State Contractor	Soil samples were collected from two intervals (0-1' and 1-2' below land surface) at seven boring locations, seven sediment samples were collected, two surface water samples were collected, and two groundwater samples collected from temporary monitor wells installed on-site. A product sample was also collected for analysis.
8/19/19	Trip report received from State Contractor and distributed to all parties.	DEP, Palm Beach County	

9/09/19	The DEP Central Laboratory released certified laboratory report Event SIS-2019-08-16-02-C-0116714.	DEP Central Laboratory	The concentrations of perfluorooctanoate acid (PFOA) and perfluorooctane sulfonate (PFOS) in groundwater collected from temporary monitoring wells were above the Health Advisory Level (HAL). The concentrations of PFOA and PFOS in soil were above the provisional cleanup target levels.
9/09/19		DEP, DOH, Palm Beach State College	Staff personnel were notified of the laboratory results. DOH will develop a plan to sample nearby private potable wells.
02/2020	DEP anticipates the initiation of follow-up assessment activities at the site.	DEP	
02/04/2020	Extensive soil sampling at PBSC	DEP, State Contractor	Soil samples were collected from two intervals (0-1' and 1-2' below land surface) at 23 boring locations.
02/24/2020	Monitor well installation and screen-point sampling	DEP, State Contractor	Six monitor wells installed on property.

03/04/2020	Sample event	DEP, State Contractor	Newly installed monitor wells sampled.
04/16/2020	IDW picked up	State Contractor	
04/27/2020	Trip Report Delivered to FDEP	State Contractor	State contractor delivered the completed report for this phase of work.
05/11/2020	Request made to the Palm Beach County Parks Department for access to their property	DEP	Corresponded with the County Parks Department requesting site access.
05/15/2020	Contractors submit plan for next phase of work.	State Contractor	A new work plan has been established.