

TIMELINE OF ACTIVITIES

Fire Academy of the South

DATE	ACTIONS	Program or Agency Involved	NOTES
5/18/21	Site access granted.	DEP- Fire Academy of the South	DEP secured site access. DEP site number: ERIC_17235.
6/23/21	Site reconnaissance performed at the site with Academy representatives and a DEP contractor.	DEP- Fire Academy of the South	Site reconnaissance performed. PFAS samples collected from two surface water bodies and a supply well. SIS-2021-06-25-01
7/01/21	DEP Central Laboratory certified results released.	DEP Central Laboratory	Elevated PFAS levels in the surface water bodies. The potable well was nondetect for all PFAS analytes.
8/06/21	Draft work plan released by State contractor.	DEP - State Contractor	Prospective soil, ground and surface water sample locations identified.
10/11/21	Final work plan released by State Contractor. Initial soil sampling and DPT work scheduled for week of 11/15/21	DEP-State Contractor-Fire Academy of the South	Work Plan sent to Fire Academy of the South
Nov.-Dec. 2021	State Contractor collects soil and surface water samples from 110+ locations	DEP - State Contractor	PFAS contamination in soils and surface water spread broadly across facility

TIMELINE OF ACTIVITIES

Fire Academy of the South

DATE	ACTIONS	Program or Agency Involved	NOTES
12/13/21	SIS installs 8 shallow monitor wells at the site and collects HPT data	DEP - State Contractor	Monitor wells are water table intercept wells
February 2022	DPT rig scheduled for collection of screen-points	DEP - State Contractor	
March 14, 2022	Sonic Rig scheduled for installation of deep wells	DEP - State Contractor	
August 2022	Golder Issues SAR	DEP - State Contractor	PFAS is spread across site in groundwater, soils, sediments and surface water
March 2023	Second Phase of Assessment begins. Shallow monitor wells, vertical profiling and sediment and surface water sampling including offsite locations	DEP - State Contractor	Samples will be collected from adjacent Alden Road Exceptional School

TIMELINE OF ACTIVITIES

Fire Academy of the South

DATE	ACTIONS	Program or Agency Involved	NOTES
November 2023	Supplemental SAR released	DEP - State Contractor	Groundwater and soil samples collected from Alden Road exceptional school not contaminated. Concentrations of PFAS decrease south of canal below PGCTL of 70 ng/L.
January 2024	WSP developing CEF for three different source remediation scenarios	DEP - State Contractor	WSP and DEP scheduled to meet with FAOS and FSCJ personnel to discuss SSAR and remediation scenarios the week of February 12 th 2024
January 2024	WSP developing CEF for assessment of impacted potable wells located south of Beach Blvd	DEP - State Contractor	Some potable wells located along Versailles Street exceed PGCTL