

TIMELINE OF ACTIVITIES
Orange County Public Schools Education
Complex Fire Training Facility

DATE	ACTIONS	Program or Agency Involved	NOTES
4/15/20	Phase I ESA performed	Orange County Public Schools, Terracon	ERIC_17862
12/15/21	Limited Site Investigation Report (revised) issued.	Orange County Public Schools, Terracon	Combined PFOA+PFOS concentrations ranged from 453 to 5,943 ng/L in 4 temporary, direct push wells tightly spaced in the south-southwest portion of the site.
3/03/22	Discussion between FDEP Central District, Orange County Public Schools and Terracon	Orange County Public Schools, Terracon and FDEP Central District	Orange County Public Schools and Terracon requesting guidance from FDEP.
12/6/22	Site access granted	DEP- School Board Chair of OCPS	DEP secured site access through email chain and signed access agreement for DEP site number: ERIC_17862

5/18/23	Task Assignment – PA252 Executed	DEP – State Contractor	State contractor will conduct Site Reconnaissance activities at OCPS Education Complex Fire Training Facility. Activities will include a Site Reconnaissance visit, sampling of on-site potable water for PFAS, and preparation of a Site Assessment Work Plan (SAWP) with field documentation, site recon photo-log, site and GW flow figures. State contractor will also conduct supplemental assessment activities. Activities will include DPT groundwater sampling, monitor well installation and sampling and the collection of surface water, sediment, and soil samples. Activities are to commence early July 2023.
1/10/24	Supplemental Site Assessment Activities Completed	DEP – State Contractor	Additional groundwater and soil delineation complete. SSAR due January 19, 2024.