

TIMELINE OF ACTIVITIES

Plantation Fire Department

DATE	ACTIONS	STAFF	NOTES
3/20/19	DEP contacted Plantation Fire Department to discuss AFFF usage and site reconnaissance.	DEP-SIS	
5/3/19	DEP conducted a site reconnaissance. One small area identified where AFFF was applied.	DEP	Soil and groundwater sampling only. No sediment or surface water on-site or nearby.
5/14/19	Preliminary assessment site access discussions are in progress. Date not yet secured.	DEP	
10/25/19	Access received from the facility.	DEP, Plantation Fire Department	Developing a schedule date that is convenient to all parties.
12/17/19	Preliminary site assessment performed.	DEP, State Contractor	Soil samples collected from nine soil borings 0-6" and 6-24" below land surface, one temporary well was installed to 13' below land surface and sampled. One product sample was also collected.

1/15/20	Certified sample event SIS-2019-12-19-02 results received from FDEP Central Laboratory.	DEP, DOH, Plantation Fire Department	Concentrations of perfluorooctanoate acid (PFOA) and perfluorooctane sulfonate (PFOS) in some of the soil samples were above provisional soil cleanup target levels. Results were sent to DOH, appropriate DEP district and local staff, and the Plantation Fire Department. DOH was requested to conduct a nearby potable supply well sample event.
02/2020	DEP plans to return to the facility to collect additional groundwater samples.	DEP	
03/11/2020	DEP installed and sampled a temporary well positioned near the facility's burn pit.	DEP	
03/31/2020	Certified sample event SIS-2020-03-12-01 results received from FDEP Central Laboratory.	DEP	Concentrations of PFOA+PFOS in samples collected from temporary monitor well TMW-2 were below the provisional groundwater cleanup target level.