

TIMELINE OF ACTIVITIES

Pensacola Fire Station #4

DATE	ACTIONS	PROGRAM OR AGENCY INVOLVED	NOTES
2/22/19	Contacted facility manager to arrange time to meet on site.	DEP	Site Access DEP Site Number: ERIC_7407.
2/25/19	Site walkthrough with fire chief. Identified main area of historical firefighting aqueous film forming foam (AFFF).	DEP	The Chief didn't have any information or knowledge of Class B usage on the property. For the past 15-16 years, Class A foam hasn't been used for any training exercises. Presently, dawn dish detergent is used to mimic AFFF.
4/9/19	Preliminary Site Assessment (PSA) is scheduled for June 17 th thru the 18 th .	DEP	PSA scheduled.
6/17/19	PSA was completed on 6/17/19 by SIS personnel. Split samples were collected by City of Pensacola environmental consultants.	DEP, City of Pensacola Environmental Consultants	The PSA included 11 soil samples collected from 0-1' to 1-2'; an additional soil interval (3-4') was collected at four locations. One temporary monitor well was installed and sampled.

8/13/19	Certified sample event SIS-2019-06-18-01 results received from FDEP Central Laboratory.	DEP, DOH, City of Pensacola	Concentrations of perfluorooctanoate acid (PFOA) and perfluorooctane sulfonate (PFOS) in groundwater were above the Health Advisory Level (HAL); concentrations of PFOA and PFOS in some of the soil samples were above provisional soil cleanup target levels. Results were sent to DOH, appropriate DEP district and local staff, and the Pensacola Fire Department. DOH was requested to conduct a nearby potable supply well sample event.
9/04/19	Letter provided to City of Pensacola.	DEP	DEP provided a letter to the City indicating that they may be responsible for further assessment and remediation.
12/04/19	DEP Central Laboratory certified DOH private supply well results	DOH	DWASTEWELL-2019-11-14-01. Three supply well results. One result was above the Health Advisory Level (HAL) for perfluorooctanoate acid (PFOA) and perfluorooctane sulfonate (PFOS).